

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.no	District	Taluk	Target	Beneficiary Selected					Houses Completed					Construction Status				Unstarted	Blocked			
				SC	ST	GEN	MIN	TOTAL	SC	ST	GEN	MIN	TOTAL	Found.	Lintel	Roof	Total			Handicapped	Male	Female
1	Tumkur	C.N Halli	9729	3407	1395	4350	577	9729	2560	1034	3400	358	7352	1090	410	561	2061	857	614	9115	316	1686
2	Tumkur	Gubbi	13892	3659	1504	7688	1041	13892	2546	1019	4478	498	8541	1271	386	859	2516	985	733	13159	2835	1723
3	Tumkur	Koratagere	10154	3478	1549	4492	635	10154	2815	1278	3585	398	8076	960	399	536	1895	926	923	9231	183	1620
4	Tumkur	Kunigal	11510	4163	366	6160	821	11510	2880	264	4044	429	7617	1061	310	586	1957	1002	842	10668	1936	2576
5	Tumkur	Madhugiri	15699	5602	2431	6951	715	15699	3913	1556	4737	335	10541	2086	831	908	3825	1447	1274	14425	1333	3196
6	Tumkur	Pavagada	16365	5191	2436	8101	637	16365	3487	1473	3524	361	8845	4571	1020	934	6525	1269	1225	15140	995	3105
7	Tumkur	Sira	18606	5879	2459	9486	782	18606	3863	1631	6166	490	12150	3752	1204	1074	6030	1390	1148	17458	426	3971
8	Tumkur	Tiptur	9557	2711	663	5808	375	9557	1853	481	3633	174	6141	1721	518	803	3042	1115	882	8675	374	2774
9	Tumkur	Tumkur	18346	5902	1783	9264	1397	18346	3567	1199	4989	664	10419	4189	822	1615	6626	1029	857	17489	1301	4145
10	Tumkur	Turuvekere	9029	2658	581	5306	484	9029	1852	422	3485	251	6010	1618	447	464	2529	858	597	8432	490	2141
Total			132887	42650	15167	67606	7464	132887	29336	10357	42041	3958	85692	22319	6347	8340	37006	10878	9095	123792	10189	26937

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Handicapped	Male	Female	Unstarted	Blocked	Expenditure
						SC	ST	GEN	MIN	TOTAL	Founded	Lintel	Roof	Total						
Tumkur	Chikkanayakanahalli	Basava Housing Scheme		2010-2011	1810	162	77	642	48	929	486	152	237	875	5	28	1782	6	390	600000
Tumkur	Chikkanayakanahalli	IAY	IAY-Construction-Physical	2006-2007	249	104	38	101	0	243	3	1	2	6	1	2	247	0	26	5994150
Tumkur	Chikkanayakanahalli	IAY	IAY-Construction-Physical	2007-2008	358	129	66	122	6	323	15	11	9	35	14	6	352	0	36	8518900
Tumkur	Chikkanayakanahalli	IAY	IAY-Construction-Physical	2008-2009	673	245	113	166	83	607	40	11	15	66	32	21	652	0	119	21836100
Tumkur	Chikkanayakanahalli	IAY	IAY-Construction-Physical	2009-2010	618	212	119	148	72	551	36	11	20	67	22	22	596	0	156	22071750
Tumkur	Chikkanayakanahalli	IAY	IAY-Construction-Physical	2011-2012	965	209	125	181	114	629	129	62	125	316	42	41	924	20	201	39637748
Tumkur	Chikkanayakanahalli	IAY	IAY-Construction-Physical	2012-2013	696	34	17	30	15	96	223	93	48	364	41	31	665	236	3	13118500
Tumkur	Chikkanayakanahalli	Rural Ambedkar		2005-2006	103	92	0	0	0	92	8	2	1	11	0	2	101	0	10	1890000
Tumkur	Chikkanayakanahalli	Rural Ambedkar		2007-2008	111	81	27	0	0	108	1	1	1	3	0	2	109	0	33	3105000
Tumkur	Chikkanayakanahalli	Rural Ambedkar		2008-2009	36	21	12	0	0	33	1	1	1	3	2	1	35	0	16	1247500
Tumkur	Chikkanayakanahalli	Rural Ambedkar		2009-2010	57	37	12	0	0	49	3	3	2	8	0	0	57	0	13	2040000
Tumkur	Chikkanayakanahalli	Rural Ambedkar		2010-2011	64	23	7	0	0	30	9	2	11	22	0	1	63	12	11	1957500
Tumkur	Chikkanayakanahalli	Rural Ambedkar		2011-2012	48	0	0	0	0	0	6	0	0	6	0	0	48	42	0	45000
Tumkur	Chikkanayakanahalli	Rural Ashraya		2005-2006	976	339	107	493	0	939	15	7	15	37	1	5	971	0	115	23424361
Tumkur	Chikkanayakanahalli	Rural Ashraya		2006-2007	1499	502	172	716	12	1402	55	19	23	97	50	26	1473	0	93	42499300
Tumkur	Chikkanayakanahalli	Rural Ashraya		2008-2009	804	270	87	355	8	720	36	19	29	84	34	35	769	0	148	29987750
Tumkur	Chikkanayakanahalli	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	8	0	0	3	0	3	0	1	4	5	0	0	8	0	0	270000
Tumkur	Chikkanayakanahalli	Rural Special Housing Schemes	Physically Handicaps	2006-2007	613	94	54	421	0	569	22	9	13	44	613	391	222	0	313	17207825
Tumkur	Chikkanayakanahalli	Special Development Plan		2010-2011	41	6	1	22	0	29	2	5	5	12	0	0	41	0	3	0
					9729	2560	1034	3400	358	7352	1090	410	561	2061	857	614	9115	316	1686	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Unstar	Blocked	Expenditure			
							SC	ST	GEN	MIN	TOTAL	Foun	Lintel	Roof	Total				Handicapped	Male	Female
1	Tumkur	Gubbi	Basava Housing Scheme		2010-2011	4502	127	65	936	57	1185	482	107	309	898	4	61	4441	2419	380	5975000
2	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2005-2006	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0
3	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2006-2007	235	86	35	92	0	213	3	7	12	22	5	10	225	0	5	5628000
4	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2007-2008	276	112	28	108	9	257	5	4	10	19	7	7	269	0	63	6633000
5	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2008-2009	647	210	106	141	97	554	44	15	34	93	32	32	615	0	110	20382650
6	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2009-2010	780	239	120	208	104	671	46	17	46	109	24	19	761	0	285	28245588
7	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2011-2012	959	211	103	179	73	566	212	58	121	391	54	41	918	2	313	35739600
8	Tumkur	Gubbi	IAY	IAY-Construction-Physical	2012-2013	933	67	28	67	33	195	227	76	90	393	66	47	886	345	0	20494500
9	Tumkur	Gubbi	IAY	IAY-Upgradation-Physical	2006-2007	2	2	0	0	0	2	0	0	0	0	0	0	2	0	2	25000
10	Tumkur	Gubbi	IAY	IAY-Upgradation-Physical	2007-2008	39	12	2	4	1	19	0	19	1	20	0	3	36	0	1	337500
11	Tumkur	Gubbi	IAY	IAY-Upgradation-Physical	2009-2010	10	8	0	2	0	10	0	0	0	0	0	0	10	0	0	160000
12	Tumkur	Gubbi	Rural Ambedkar		2005-2006	39	19	20	0	0	39	0	0	0	0	0	3	36	0	21	780000
13	Tumkur	Gubbi	Rural Ambedkar		2007-2008	113	74	30	0	0	104	4	1	4	9	1	2	111	0	15	3233500
14	Tumkur	Gubbi	Rural Ambedkar		2008-2009	59	39	16	0	0	55	1	1	2	4	0	0	59	0	5	2137500
15	Tumkur	Gubbi	Rural Ambedkar		2009-2010	66	29	17	0	0	46	5	6	8	19	0	0	66	1	45	2150000
16	Tumkur	Gubbi	Rural Ambedkar		2010-2011	119	43	18	0	0	61	20	2	8	30	0	3	116	28	1	3473750
17	Tumkur	Gubbi	Rural Ambedkar		2011-2012	76	11	8	0	0	19	17	7	4	28	0	1	75	29	0	1402500
18	Tumkur	Gubbi	Rural Ashraya		2005-2006	1271	415	105	673	21	1214	15	8	34	57	1	28	1243	0	45	30326722
19	Tumkur	Gubbi	Rural Ashraya		2006-2007	1840	438	160	1058	33	1689	57	17	77	151	67	47	1793	0	139	51785700
20	Tumkur	Gubbi	Rural Ashraya		2008-2009	1011	314	106	423	52	895	49	24	43	116	30	36	975	0	149	36593400
21	Tumkur	Gubbi	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	7	0	0	2	0	2	3	0	0	3	0	0	7	2	0	80000
22	Tumkur	Gubbi	Rural Special Housing Schemes	Physically Handicaps	2006-2007	694	90	42	471	18	621	39	10	24	73	694	392	302	0	129	19185600
23	Tumkur	Gubbi	Rural Special Housing Schemes	Weavers Regular	2007-2008	30	0	0	30	0	30	0	0	0	0	0	0	30	0	1	960000
24	Tumkur	Gubbi	Special Development Plan		2010-2011	184	0	10	84	0	94	42	7	32	81	0	1	183	9	12	125000
GRAND TOTAL:						13892	2546	1019	4478	498	8541	1271	386	859	2516	985	733	13159	2835	1723	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

SI.No.	District	Taluk	SchemeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Handicapped	Male	Female	Unstarred	Blocked	Expenditure
							SC	ST	GEN	MIN	TOTAL	Founded.	Lintel	Roof	Total						
1	Tumkur	Koratagere	Basava Housing Scheme		2010-2011	2018	149	74	600	16	839	605	251	323	1179	5	67	1951	0	546	4590000
2	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2005-2006	378	131	85	151	6	373	4	1	0	5	0	9	369	0	21	9331100
3	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2006-2007	285	119	51	109	0	279	5	1	0	6	11	12	273	0	11	6993200
4	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2007-2008	376	141	69	153	2	365	8	1	2	11	12	22	354	0	60	9210000
5	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2008-2009	865	290	180	221	159	850	8	5	2	15	35	49	816	0	95	29852750
6	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2009-2010	611	231	128	169	77	605	3	2	0	5	22	20	591	1	128	24225000
7	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2011-2012	846	229	112	150	103	594	84	55	111	250	43	37	809	2	110	34931375
8	Tumkur	Koratagere	IAY	IAY-Construction-Physical	2012-2013	597	63	33	48	18	162	165	61	66	292	47	42	555	143	0	15780500
9	Tumkur	Koratagere	IAY	IAY-Upgradation-Physical	2006-2007	12	6	2	4	0	12	0	0	0	0	0	0	12	0	0	150000
10	Tumkur	Koratagere	IAY	IAY-Upgradation-Physical	2007-2008	73	40	5	26	2	73	0	0	0	0	3	14	59	0	30	912500
11	Tumkur	Koratagere	Rural Ambedkar		2005-2006	123	115	0	0	0	115	6	1	1	8	0	5	118	0	15	2350000
12	Tumkur	Koratagere	Rural Ambedkar		2007-2008	110	78	31	0	0	109	1	0	0	1	5	4	106	0	19	3210000
13	Tumkur	Koratagere	Rural Ambedkar		2008-2009	65	45	19	0	0	64	0	0	1	1	1	64	0	25	2550000	
14	Tumkur	Koratagere	Rural Ambedkar		2009-2010	63	42	15	0	0	57	4	0	0	4	0	2	61	2	6	2270000
15	Tumkur	Koratagere	Rural Ambedkar		2010-2011	73	37	16	0	0	53	5	3	9	17	1	1	72	3	2	3275000
16	Tumkur	Koratagere	Rural Ambedkar		2011-2012	48	7	0	0	0	7	15	2	4	21	0	2	46	20	0	715000
17	Tumkur	Koratagere	Rural Ashraya		2005-2006	839	309	84	435	4	832	6	0	1	7	14	68	771	0	51	20830005
18	Tumkur	Koratagere	Rural Ashraya		2006-2007	1272	372	203	678	3	1256	12	4	0	16	73	110	1162	0	80	37630000
19	Tumkur	Koratagere	Rural Ashraya		2008-2009	744	256	90	380	5	731	7	3	3	13	25	35	709	0	68	29292000
20	Tumkur	Koratagere	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	7	0	0	2	0	2	3	0	1	4	0	0	7	1	0	0
21	Tumkur	Koratagere	Rural Special Housing Schemes	Physically Handicaps	2006-2007	638	139	66	418	1	624	10	3	0	13	628	418	220	1	341	18675000
22	Tumkur	Koratagere	Special Development Plan		2010-2011	111	16	15	41	2	74	9	6	12	27	1	5	106	10	12	1650000
GRAND TOTAL:						10154	2815	1278	3585	398	8076	960	399	536	1895	926	923	9231	183	1620	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Unstarred	Blocked	Expenditure			
							SC	ST	GEN	MIN	TOTAL	Founded.	Lintel	Roof	Total				Handicapped	Male	Female
1	Tumkur	Kunigal	Basava Housing Scheme		2010-2011	2553	51	13	730	50	844	268	62	229	559	4	34	2519	1150	619	100000
2	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2005-2006	86	37	7	36	4	84	0	0	2	2	3	4	82	0	3	2087500
3	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2006-2007	141	57	2	70	0	129	4	2	6	12	1	2	139	0	19	3204350
4	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2007-2008	182	90	5	70	6	171	4	3	4	11	7	3	179	0	60	4360508
5	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2008-2009	203	83	7	67	26	183	15	4	1	20	10	26	177	0	63	6261001
6	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2009-2010	834	371	39	209	111	730	52	29	23	104	41	33	801	0	336	30110500
7	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2011-2012	1243	292	16	182	78	568	296	99	166	561	62	65	1178	114	254	42671660
8	Tumkur	Kunigal	IAY	IAY-Construction-Physical	2012-2013	1014	38	2	40	15	95	247	58	70	375	67	57	957	544	1	14027476
9	Tumkur	Kunigal	IAY	IAY-Upgradation-Physical	2007-2008	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0
10	Tumkur	Kunigal	Rural Ambedkar		2007-2008	65	52	10	0	0	62	3	0	0	3	0	1	64	0	23	1807000
11	Tumkur	Kunigal	Rural Ambedkar		2008-2009	8	6	0	0	0	6	2	0	0	2	0	0	8	0	14	210000
12	Tumkur	Kunigal	Rural Ambedkar		2009-2010	32	24	2	0	0	26	2	2	2	6	0	0	32	0	47	906500
13	Tumkur	Kunigal	Rural Ambedkar		2010-2011	86	6	2	0	0	8	7	4	7	18	2	4	82	60	0	765000
14	Tumkur	Kunigal	Rural Ambedkar		2011-2012	59	0	0	0	0	0	7	0	0	7	1	1	58	52	0	62500
15	Tumkur	Kunigal	Rural Ashraya		2005-2006	1313	506	54	693	26	1279	23	5	6	34	15	33	1280	0	116	31747000
16	Tumkur	Kunigal	Rural Ashraya		2006-2007	1864	800	69	898	23	1790	41	10	23	74	63	40	1824	0	290	54259713
17	Tumkur	Kunigal	Rural Ashraya		2008-2009	964	371	30	403	62	866	53	21	23	97	23	28	936	1	261	35871500
18	Tumkur	Kunigal	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	7	0	0	2	0	2	2	0	0	2	0	0	7	3	0	112500
19	Tumkur	Kunigal	Rural Special Housing Schemes	Physically Handicaps	2006-2007	703	70	3	563	25	661	28	3	11	42	702	508	195	0	468	19603000
20	Tumkur	Kunigal	Special Development Plan		2010-2011	153	26	3	81	3	113	7	8	13	28	1	3	150	12	0	35000
GRAND						11510	2880	264	4044	429	7617	1061	310	586	1957	1002	842	10668	1936	2576	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Unst	Blocke	Expenditu			
							SC	ST	GEN	MIN	TOTAL	Foun	Lintel	Roof	Total				Handicaped	Male	Female
1	Tumkur	Madhugiri	Basava Housing Scheme		2010-2011	3111	120	99	608	8	835	1014	342	309	1665	13	91	3020	611	1410	1731000
2	Tumkur	Madhugiri	IAY	IAY-Construction-Physical	2006-2007	100	33	14	43	0	90	2	4	4	10	2	7	93	0	70	2362000
3	Tumkur	Madhugiri	IAY	IAY-Construction-Physical	2007-2008	431	154	67	161	4	386	25	7	13	45	10	23	408	0	65	10178500
4	Tumkur	Madhugiri	IAY	IAY-Construction-Physical	2008-2009	834	260	185	197	92	734	33	31	36	100	44	54	780	0	124	27743250
5	Tumkur	Madhugiri	IAY	IAY-Construction-Physical	2009-2010	1100	340	203	249	120	912	65	53	70	188	60	53	1047	0	180	39529000
6	Tumkur	Madhugiri	IAY	IAY-Construction-Physical	2011-2012	1265	254	136	200	76	666	228	120	191	539	63	51	1214	60	256	45748200
7	Tumkur	Madhugiri	IAY	IAY-Construction-Physical	2012-2013	1006	14	11	9	0	34	273	70	41	384	80	73	933	588	6	8887500
8	Tumkur	Madhugiri	IAY	IAY-Upgradation-Physical	2006-2007	3	2	0	1	0	3	0	0	0	0	0	0	3	0	5	37500
9	Tumkur	Madhugiri	IAY	IAY-Upgradation-Physical	2007-2008	19	8	2	6	1	17	0	2	0	2	1	1	18	0	1	234500
10	Tumkur	Madhugiri	Rural Ambedkar		2005-2006	322	254	35	0	0	289	17	8	8	33	4	15	307	0	22	6050000
11	Tumkur	Madhugiri	Rural Ambedkar		2007-2008	222	155	48	0	0	203	6	6	7	19	6	3	219	0	20	6344500
12	Tumkur	Madhugiri	Rural Ambedkar		2008-2009	160	102	35	0	0	137	14	4	5	23	10	5	155	0	28	5828500
13	Tumkur	Madhugiri	Rural Ambedkar		2009-2010	82	50	21	0	0	71	8	0	3	11	5	3	79	0	25	2953000
14	Tumkur	Madhugiri	Rural Ambedkar		2010-2011	112	23	9	0	0	32	35	13	11	59	3	2	110	21	4	2687500
15	Tumkur	Madhugiri	Rural Ashraya		2005-2006	1438	530	138	708	11	1387	26	9	16	51	21	63	1375	0	71	34116500
16	Tumkur	Madhugiri	Rural Ashraya		2006-2007	2212	757	252	1038	15	2062	83	32	35	150	97	106	2106	0	153	63244002
17	Tumkur	Madhugiri	Rural Ashraya		2008-2009	2101	680	198	911	6	1795	147	74	85	306	95	89	2012	0	267	76542750
18	Tumkur	Madhugiri	Rural Special Housing Schemes	Beedi Workers	2006-2007	6	0	1	4	0	5	0	0	1	1	0	0	6	0	1	450000
19	Tumkur	Madhugiri	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	41	0	0	7	0	7	7	8	5	20	0	6	35	14	0	602500
20	Tumkur	Madhugiri	Rural Special Housing Schemes	Physically Handicaps	2006-2007	932	174	95	529	2	800	68	30	34	132	932	623	309	0	480	25561500
21	Tumkur	Madhugiri	Rural Special Housing Schemes	Weavers	2006-2007	20	0	6	13	0	19	0	0	1	1	1	5	15	0	4	640000
22	Tumkur	Madhugiri	Special Development Plan		2010-2011	182	3	1	53	0	57	35	18	33	86	0	1	181	39	4	0
GRAND TOTAL:						15699	3913	1556	4737	335	10541	2086	831	908	3825	1447	1274	14425	1333	3196	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status					Unsta rted	Blocke d	Expenditu re		
							SC	ST	GEN	MIN	TOTA L	Found .	Lintel	Roof	Total	Handi caped				Male	Femal e
1	Tumkur	Pavagada	Basava Housing Scheme		2010-2011	6178	452	93	572	11	1128	3603	496	421	4520	22	117	6061	530	1108	19535000
2	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2005-2006	1	0	0	0	1	1	0	0	0	0	0	0	1	0	0	25000
3	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2006-2007	350	136	71	122	0	329	13	3	5	21	5	9	341	0	87	8442890
4	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2007-2008	507	172	96	175	2	445	18	20	24	62	18	48	459	0	121	12352003
5	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2008-2009	497	193	93	108	62	456	18	13	10	41	14	34	463	0	67	16605100
6	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2009-2010	836	263	170	195	109	737	45	29	24	98	30	47	789	1	201	30938400
7	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2011-2012	1151	236	173	155	94	658	175	127	142	444	59	47	1104	49	134	43154212
8	Tumkur	Pavagada	IAY	IAY-Construction-Physical	2012-2013	938	39	38	21	8	106	399	110	65	574	54	56	882	258	0	17484317
9	Tumkur	Pavagada	IAY	IAY-Upgradation-Physical	2005-2006	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0
10	Tumkur	Pavagada	IAY	IAY-Upgradation-Physical	2006-2007	8	2	0	3	0	5	2	1	0	3	0	0	8	0	3	105000
11	Tumkur	Pavagada	IAY	IAY-Upgradation-Physical	2007-2008	3	0	0	0	0	0	0	3	0	3	0	0	3	0	1	37500
12	Tumkur	Pavagada	Rural Ambedkar		2005-2006	105	95	0	0	0	95	6	2	2	10	2	2	103	0	50	1932500
13	Tumkur	Pavagada	Rural Ambedkar		2007-2008	122	81	30	0	0	111	5	3	3	11	0	9	113	0	56	3417500
14	Tumkur	Pavagada	Rural Ambedkar		2008-2009	127	74	25	0	0	99	7	8	12	27	0	4	123	1	23	4336510
15	Tumkur	Pavagada	Rural Ambedkar		2009-2010	61	33	7	0	0	40	5	1	10	16	0	5	56	5	54	1988500
16	Tumkur	Pavagada	Rural Ambedkar		2010-2011	123	46	26	0	0	72	15	10	9	34	1	1	122	17	1	4357500
17	Tumkur	Pavagada	Rural Ambedkar		2011-2012	79	2	1	0	0	3	28	12	2	42	0	1	78	34	0	710000
18	Tumkur	Pavagada	Rural Ashraya		2005-2006	1039	371	128	488	5	992	26	14	7	47	2	15	1024	0	267	24670000
19	Tumkur	Pavagada	Rural Ashraya		2006-2007	1751	665	207	714	5	1591	61	39	52	152	61	121	1630	8	281	49107050
20	Tumkur	Pavagada	Rural Ashraya		2008-2009	1012	339	120	338	61	858	46	46	55	147	20	53	959	7	170	37028000
21	Tumkur	Pavagada	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	8	0	0	5	0	5	2	0	1	3	0	0	8	0	0	299500
22	Tumkur	Pavagada	Rural Special Housing Schemes	Physically Handicaps	2006-2007	981	262	168	420	3	853	60	43	25	128	981	654	327	0	443	26877000
23	Tumkur	Pavagada	Rural Special Housing Schemes	Weavers Regular	2007-2008	285	0	1	198	0	199	20	20	23	63	0	1	284	23	37	7343800
24	Tumkur	Pavagada	Special Development Plan		2010-2011	203	26	26	10	0	62	17	20	42	79	0	1	202	62	0	2487500
GRAND TOTAL:						16365	3487	1473	3524	361	8845	4571	1020	934	6525	1269	1225	15140	995	3105	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Handicapped	Male	Female	Unstarted	Blocked	Expenditure
							SC	ST	GEN	MIN	TOTAL	Found.	Lintel	Roof	Total						
1	Tumkur	Sira	Basava Housing Scheme		2010-2011	6740	452	229	2019	85	2785	2575	742	638	3955	13	110	6630	0	1625	14527000
2	Tumkur	Sira	IAY	IAY-Construction-Physical	2005-2006	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3	0
3	Tumkur	Sira	IAY	IAY-Construction-Physical	2006-2007	376	169	71	116	1	357	9	7	3	19	10	24	352	0	27	9089050
4	Tumkur	Sira	IAY	IAY-Construction-Physical	2007-2008	407	161	55	148	10	374	20	6	7	33	12	18	389	0	97	9469972
5	Tumkur	Sira	IAY	IAY-Construction-Physical	2008-2009	1632	316	136	749	96	1297	200	61	73	334	53	52	1580	1	602	48966643
6	Tumkur	Sira	IAY	IAY-Construction-Physical	2009-2010	924	295	181	235	77	788	55	50	31	136	59	47	877	0	209	32508250
7	Tumkur	Sira	IAY	IAY-Construction-Physical	2011-2012	1153	291	181	210	85	767	178	87	78	343	60	58	1095	43	251	47288638
8	Tumkur	Sira	IAY	IAY-Construction-Physical	2012-2013	895	61	35	36	22	154	357	91	75	523	72	49	846	218	0	20626250
9	Tumkur	Sira	IAY	IAY-Upgradation-Physical	2007-2008	16	11	2	1	0	14	0	2	0	2	0	2	14	0	8	100000
10	Tumkur	Sira	Rural Ambedkar		2005-2006	344	242	68	0	0	310	18	3	13	34	0	15	329	0	94	6035000
11	Tumkur	Sira	Rural Ambedkar		2007-2008	187	117	44	0	0	161	10	9	7	26	1	2	185	0	38	4965000
12	Tumkur	Sira	Rural Ambedkar		2008-2009	119	76	25	0	0	101	9	7	2	18	2	3	116	0	16	4107000
13	Tumkur	Sira	Rural Ambedkar		2009-2010	75	44	13	0	0	57	7	2	1	10	0	0	75	8	29	2380000
14	Tumkur	Sira	Rural Ambedkar		2010-2011	113	40	22	0	0	62	13	10	12	35	0	0	113	16	7	3750000
15	Tumkur	Sira	Rural Ambedkar		2011-2012	76	0	0	0	0	0	34	0	2	36	1	1	75	40	0	292000
16	Tumkur	Sira	Rural Ashraya		2005-2006	1199	394	136	584	18	1132	47	12	6	65	34	64	1135	2	216	26282700
17	Tumkur	Sira	Rural Ashraya		2006-2007	1941	653	227	906	29	1815	68	32	26	126	84	66	1875	0	182	53473757
18	Tumkur	Sira	Rural Ashraya		2008-2009	1065	336	106	430	44	916	69	31	48	148	31	26	1039	1	183	37170500
19	Tumkur	Sira	Rural Special Housing Schemes	Nomadic Tribes	2006-2007	44	0	0	33	0	33	4	0	0	4	0	2	42	7	1	1020000
20	Tumkur	Sira	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	8	0	0	5	0	5	1	1	0	2	0	0	8	1	0	176250
21	Tumkur	Sira	Rural Special Housing Schemes	Physically Handicaps	2006-2007	959	187	82	567	14	850	46	33	29	108	958	608	351	1	332	23735000
22	Tumkur	Sira	Rural Special Housing Schemes	Weavers Regular	2007-2008	67	0	0	50	0	50	3	4	8	15	0	0	67	2	42	1992092
23	Tumkur	Sira	Special Development Plan		2010-2011	266	18	18	77	9	122	29	14	15	58	0	1	265	86	9	0
GRAND TOTAL:						18606	3863	1631	6166	490	12150	3752	1204	1074	6030	1390	1148	17458	426	3971	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Handi caped	Male	Femal e	Unsta rted	Blocked	Expenditur e
							SC	ST	GEN	MIN	TOTAL	Foun d.	Lintel	Roof	Total						
1	Tumkur	Tiptur	Basava Housing Scheme		2010-2011	2848	82	14	875	24	995	1094	277	475	1846	8	34	2814	7	1073	152500
2	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2005-2006	2	0	0	0	2	2	0	0	0	0	0	0	2	0	1	50000
3	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2006-2007	171	72	25	70	0	167	1	2	1	4	3	9	162	0	13	4194809
4	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2007-2008	232	69	29	83	4	185	15	12	20	47	9	13	219	0	82	5207250
5	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2008-2009	380	143	48	131	23	345	20	4	10	34	9	27	353	1	108	12437500
6	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2009-2010	491	190	48	148	52	438	25	10	18	53	4	12	479	0	312	18074500
7	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2011-2012	705	152	47	99	46	344	161	64	105	330	29	27	678	31	295	25714000
8	Tumkur	Tiptur	IAY	IAY-Construction-Physical	2012-2013	646	37	11	41	7	96	212	55	59	326	20	26	620	224	0	12439250
9	Tumkur	Tiptur	IAY	IAY-Construction-Physical-Additional	2011-2012	71	0	0	0	0	0	5	1	0	6	1	0	71	65	0	62500
10	Tumkur	Tiptur	IAY	IAY-Upgradation-Physical	2005-2006	1	0	0	0	1	1	0	0	0	0	0	0	1	0	0	0
11	Tumkur	Tiptur	IAY	IAY-Upgradation-Physical	2006-2007	15	0	0	3	0	3	0	12	0	12	0	2	13	0	2	150000
12	Tumkur	Tiptur	Rural Ambedkar		2005-2006	43	39	0	0	0	39	2	0	2	4	0	0	43	0	17	775000
13	Tumkur	Tiptur	Rural Ambedkar		2007-2008	54	36	16	0	0	52	1	0	1	2	0	5	49	0	28	1544750
14	Tumkur	Tiptur	Rural Ambedkar		2008-2009	38	25	7	0	0	32	1	3	2	6	1	2	36	0	10	1402500
15	Tumkur	Tiptur	Rural Ambedkar		2009-2010	15	0	12	0	0	12	0	0	3	3	0	1	14	0	5	541000
16	Tumkur	Tiptur	Rural Ambedkar		2011-2012	59	0	2	0	0	2	9	3	1	13	0	1	58	44	0	287500
17	Tumkur	Tiptur	Rural Ashraya		2005-2006	912	334	60	479	0	873	24	5	9	38	10	33	879	1	94	21877000
18	Tumkur	Tiptur	Rural Ashraya		2006-2007	1418	450	108	753	4	1315	43	33	27	103	46	68	1350	0	184	39922000
19	Tumkur	Tiptur	Rural Ashraya		2008-2009	490	144	36	240	2	422	27	13	28	68	16	17	473	0	138	17885000
20	Tumkur	Tiptur	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	7	0	0	0	0	0	5	0	2	7	0	0	7	0	0	50000
21	Tumkur	Tiptur	Rural Special Housing Schemes	Physically Handicaps	2006-2007	959	80	18	711	9	818	76	24	40	140	959	605	354	1	412	25631000
GRAND TOTAL:						9557	1853	481	3633	174	6141	1721	518	803	3042	1115	882	8675	374	2774	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

Sl.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Unstar ted	Blocked	Expenditur e			
							SC	ST	GEN	MIN	TOTA L	Found .	Lintel	Roof	Total				Handi caped	Male	Femal e
1	Tumkur	Tumkur	Basava Housing Scheme		2010-2011	7815	367	156	1363	85	1971	3187	576	1220	4983	32	100	7715	861	2790	3228500
2	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2005-2006	4	0	0	0	3	3	1	0	0	1	0	0	4	0	6	65000
3	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2006-2007	232	84	24	108	0	216	12	1	3	16	5	5	227	0	22	5504600
4	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2007-2008	333	122	29	115	28	294	32	3	4	39	13	9	324	0	75	7684600
5	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2008-2009	798	324	106	221	91	742	40	7	9	56	14	10	788	0	72	26428300
6	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2009-2010	1172	465	145	288	148	1046	83	24	19	126	12	20	1152	0	170	43176000
7	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2011-2012	1283	322	114	200	114	750	262	95	176	533	61	52	1231	0	316	50272972
8	Tumkur	Tumkur	IAY	IAY-Construction-Physical	2012-2013	1032	70	33	52	18	173	254	75	106	435	60	50	982	424	1	21873859
9	Tumkur	Tumkur	IAY	IAY-Upgradation-Physical	2005-2006	3	0	0	0	3	3	0	0	0	0	0	0	3	0	0	36900
10	Tumkur	Tumkur	IAY	IAY-Upgradation-Physical	2006-2007	69	30	9	30	0	69	0	0	0	0	1	3	66	0	2	830100
11	Tumkur	Tumkur	IAY	IAY-Upgradation-Physical	2007-2008	78	30	7	37	2	76	2	0	0	2	0	1	77	0	8	933200
12	Tumkur	Tumkur	IAY	IAY-Upgradation-Physical	2008-2009	1	1	0	0	0	1	0	0	0	0	0	0	1	0	1	17500
13	Tumkur	Tumkur	Rural Ambedkar		2005-2006	27	23	0	0	0	23	3	1	0	4	0	0	27	0	33	485000
14	Tumkur	Tumkur	Rural Ambedkar		2007-2008	179	119	40	0	0	159	15	1	4	20	0	4	175	0	25	4929500
15	Tumkur	Tumkur	Rural Ambedkar		2008-2009	123	90	16	0	0	106	12	1	4	17	0	1	122	0	8	4421500
16	Tumkur	Tumkur	Rural Ambedkar		2009-2010	18	0	18	0	0	18	0	0	0	0	0	0	18	0	2	720000
17	Tumkur	Tumkur	Rural Ambedkar		2011-2012	59	15	2	0	0	17	15	4	9	28	0	1	58	14	0	1438750
18	Tumkur	Tumkur	Rural Ashraya		2005-2006	1360	429	140	705	20	1294	49	4	13	66	11	19	1341	0	92	32710707
19	Tumkur	Tumkur	Rural Ashraya		2006-2007	2106	619	204	1112	47	1982	100	8	16	124	67	64	2042	0	223	59690609
20	Tumkur	Tumkur	Rural Ashraya		2008-2009	918	333	93	328	79	833	56	13	15	84	22	24	894	1	89	34146000
21	Tumkur	Tumkur	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	5	0	0	4	0	4	0	0	0	0	0	0	5	1	2	160000
22	Tumkur	Tumkur	Rural Special Housing Schemes	Physically Handicaps	2006-2007	731	124	63	426	26	639	66	9	17	92	731	494	237	0	208	19882500
GRAND TOTAL:						18346	3567	1199	4989	664	10419	4189	822	1615	6626	1029	857	17489	1301	4145	

Rajiv Gandhi Rural Housing Corporation Ltd.

Status Report - Taluk-wise

31-12-2012

SI.No.	District	Taluk	SchmeName	SubSchemeName	SeriesYear	Target	Houses Completed					Construction Status				Handi caped	Male	Fema le	Unsta rted	Blocked	Expenditure
							SC	ST	GEN	MIN	TOTAL	Foun d.	Lintel	Roof	Total						
1	Tumkur	Turuvekere	Basava Housing Scheme		2010-2011	2105	43	14	528	17	602	948	191	221	1360	1	30	2075	143	877	37500
2	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2005-2006	1	0	0	1	0	1	0	0	0	0	0	0	1	0	3	25000
3	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2006-2007	152	60	15	58	0	133	3	6	10	19	2	2	150	0	10	3252800
4	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2007-2008	224	74	21	106	0	201	15	2	6	23	6	4	220	0	75	5163000
5	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2008-2009	376	175	36	101	45	357	8	8	3	19	17	9	367	0	75	12427000
6	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2009-2010	639	260	55	167	94	576	43	13	7	63	27	15	624	0	186	23794500
7	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2011-2012	680	161	43	110	33	347	155	72	86	313	42	35	645	20	244	24348500
8	Tumkur	Turuvekere	IAY	IAY-Construction-Physical	2012-2013	637	26	3	21	9	59	258	43	29	330	50	40	597	248	0	9200500
9	Tumkur	Turuvekere	IAY	IAY-Upgradation-Physical	2009-2010	11	2	1	0	0	3	2	3	3	8	1	1	10	0	1	135000
10	Tumkur	Turuvekere	Rural Ambedkar		2005-2006	18	16	0	0	0	16	1	0	1	2	0	0	18	0	2	335000
11	Tumkur	Turuvekere	Rural Ambedkar		2007-2008	37	27	6	0	0	33	1	2	1	4	0	1	36	0	20	1029000
12	Tumkur	Turuvekere	Rural Ambedkar		2008-2009	23	14	2	0	0	16	2	3	2	7	0	0	23	0	2	770000
13	Tumkur	Turuvekere	Rural Ambedkar		2009-2010	0	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0
14	Tumkur	Turuvekere	Rural Ambedkar		2010-2011	61	12	4	0	0	16	6	7	7	20	0	1	60	25	1	1300000
15	Tumkur	Turuvekere	Rural Ambedkar		2011-2012	39	6	0	0	0	6	10	1	3	14	0	0	39	19	0	595000
16	Tumkur	Turuvekere	Rural Ashraya		2005-2006	963	271	54	571	10	906	20	19	18	57	2	11	952	0	45	22524000
17	Tumkur	Turuvekere	Rural Ashraya		2006-2007	1473	390	103	884	13	1390	42	18	23	83	58	27	1446	0	138	42107500
18	Tumkur	Turuvekere	Rural Ashraya		2008-2009	860	256	50	438	19	763	49	29	18	96	31	25	835	1	174	30859000
19	Tumkur	Turuvekere	Rural Special Housing Schemes	Nomadic Tribes	2010-2011	7	0	0	1	0	1	0	0	0	0	0	0	7	6	0	10000
20	Tumkur	Turuvekere	Rural Special Housing Schemes	Physically Handicaps	2006-2007	621	59	15	478	11	563	27	14	17	58	621	395	226	0	277	17401000
21	Tumkur	Turuvekere	Special Development Plan		2010-2011	102	0	0	21	0	21	28	16	9	53	0	1	101	28	0	0
GRAND TOTAL:						9029	1852	422	3485	251	6010	1618	447	464	2529	858	597	8432	490	2141	