

ಜಿಲ್ಲಾ ಪಂಚಾಯತ್, ತುಮಕೂರು.

ರಾಷ್ಟ್ರೀಯ ಜೈವಾನಿಲ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆ - 2012-13

ನಮ್ಮ ದೇಶದಲ್ಲಿರುವ ಅರಣ್ಯ ಸಂಪತ್ತು ದಿನೇ ದಿನೇ ಕಡಿಮೆಯಾಗುತ್ತಿದ್ದು, ಇದಕ್ಕೆ ಮಾನವನ ಆಶೋತ್ತರಗಳು ಕಾರಣವಾಗಿರುತ್ತದೆ. ಅರಣ್ಯ ನಾಶದಿಂದ ಪರಿಸರದ ಮೇಲೆ ಪರಿಣಾಮ, ಮಳೆಯ ಏರು ಪೇರು, ಭೂಮಿಯ ನೀರಿನ ಮಟ್ಟ ಕಡಿಮೆ, ಫಲವತ್ತಾದ ಭೂಮಿಯ ಮೇಲ್ಮೈ ಸವತಕ್ಕೆ ಕಾರಣವಾಗಿದ್ದು, ಇದನ್ನು ತಡೆಗಟ್ಟಲು ಮಾನವನು ಅರಣ್ಯವನ್ನು ಸಂರಕ್ಷಿಸಬೇಕಾಗಿರುತ್ತದೆ. ಈ ನಿಟ್ಟಿನಲ್ಲಿ ಗ್ರಾಮೀಣ ಪ್ರದೇಶದಲ್ಲಿ ಲಭ್ಯವಿರುವ ಜಾನುವಾರು ಸಗಣೆಯನ್ನು ಅಡಿಗಾಗಿ ಇಂಧನ ಮತ್ತು ಕಳೆ ರಹಿತ ಗೊಬ್ಬರವನ್ನು ಪಡೆಯಲು ಉದ್ದೇಶ ಹೊಂದಿದ್ದು, ಕೇಂದ್ರ ಸರ್ಕಾರವು ರಾಷ್ಟ್ರೀಯ ಜೈವಾನಿಲ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಕ್ಕೆ ತರಲಾಗಿದೆ.

ರಾಷ್ಟ್ರೀಯ ಜೈವಾನಿಲ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ದೀನಬಂಧು ಜೈವಾನಿಲ ಸ್ಥಾವರ ಮತ್ತು ಕೆ.ವಿ.ಐ.ಸಿ. ಮಾದರಿ ಜೈವಾನಿಲ ಸ್ಥಾವರಗಳನ್ನು ಈ ಜಿಲ್ಲೆಯಲ್ಲಿ ನಿರ್ಮಿಸಲಾಗುತ್ತಿದೆ. ದೀನಬಂಧು ಜೈವಾನಿಲ ಸ್ಥಾವರದ ಘಟಕ ಬೆಲೆಯು ಕಡಿಮೆ ಇರುವುದರಿಂದ ಜಿಲ್ಲೆಯಲ್ಲಿ ಹೆಚ್ಚಿನ ಪ್ರಮಾಣದಲ್ಲಿ ಸ್ಥಾವರಗಳನ್ನು ನಿರ್ಮಿಸಲು ಕ್ರಮವಹಿಸಲಾಗಿದೆ.

ಗ್ರಾಮೀಣ ಪ್ರದೇಶದಲ್ಲಿ ಕನಿಷ್ಠ 4-5 ದನಕರುಗಳನ್ನು ಹೊಂದಿರುವ ಮತ್ತು ಜೈವಾನಿಲ ಸ್ಥಾವರಗಳನ್ನು ನಿರ್ಮಿಸಲು ಸ್ಥಳಾವಕಾಶವಿರುವ ಅರ್ಹ ಫಲಾನುಭವಿಗಳನ್ನು ಗುರುತಿಸಲಾಗುತ್ತಿದೆ. ಪ್ರತಿ ಘಟಕಕ್ಕೆ ಸುಮಾರು ರೂ. 20000/- ದಿಂದ ರೂ. 24000/- ವರೆಗೆ ಘಟಕವನ್ನು ನಿರ್ಮಿಸಲು ವೆಚ್ಚವಾಗಲಿದ್ದು, 2012-13 ನೇ ಸಾಲಿನಲ್ಲಿ ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಪ್ರತಿ ಘಟಕಕ್ಕೆ ರೂ. 8000/- ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ. 3500/- ಸಹಾಯಧನ ಲಭ್ಯವಿರುತ್ತದೆ.

ಜಿಲ್ಲೆಯಲ್ಲಿ 06 ಜನ ಜೈವಾನಿಲ ಯಂತ್ರ ಟರ್ನ್ ಕೀ ದಾರರು ಕೆಲಸ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ಕೇಂದ್ರ ಸರ್ಕಾರದಿಂದ ಪ್ರತಿ ಸ್ಥಾವರಕ್ಕೆ ರೂ.700/- ಪ್ರೋತ್ಸಾಹಧನ ನೀಡಲಾಗುತ್ತಿದೆ. ಟರ್ನ್ ಕೀದಾರರು ನಿರ್ಮಿಸುವ ಜೈವಾನಿಲ ಸ್ಥಾವರವನ್ನು ಕಡ್ಡಾಯವಾಗಿ 5 ವರ್ಷದವರೆಗೆ ಯಾವುದೇ ತೊಂದರೆಯಾದಲ್ಲಿ ಟರ್ನ್ ಕೀದಾರರೇ ತಮ್ಮ ಸ್ವಂತ ವೆಚ್ಚದಿಂದ ಸರಿಪಡಿಸುವ/ದುರಸ್ತಿ ಕೈಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. ಸ್ವಂತ ಖರ್ಚಿನಲ್ಲಿ ಅನಿಲ ಸ್ಥಾವರ ನಿರ್ಮಿಸಿಕೊಂಡರು ಸಹ ಸಹಾಯಧನ ಪಡೆಯಲು ಅವಕಾಶವಿರುತ್ತದೆ. ಯೋಜನೆಯ ಫಲಾನುಭವಿಗಳು ಜೈವಾನಿಲ ಸ್ಥಾವರಗಳನ್ನು ನಿರ್ಮಿಸಿಕೊಳ್ಳಲು ಇಚ್ಛಿಸಿದ್ದಲ್ಲಿ ಅರ್ಜಿಯನ್ನು ಗ್ರಾಮಪಂಚಾಯತ್ / ತಾಲ್ಲೂಕು ಪಂಚಾಯತ್ / ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ ಸಂಪರ್ಕಿಸಬಹುದಾಗಿದೆ.

Zilla Panchayath, Tumkur
National Programme on Bio-Gas Development-2012-13
Action Plan for the year 2012-13

Sl. Nb	Tal uk	Target		Apri l - 12	May- 12	June- 12	Jul y -12	Aug-12	Sep-12	Oct -12	Nbv.-12	Dec -12	Jan- 13	Feb- 13	Mar . 13
		Phy.	Fi n.												
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Tunkur	50	5.00	0	0	0	0	05	05	05	05	05	15	05	05
2	Gubbi	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
3	Kuni gal	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
4	Ti pt ur	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
5	Turuwekere	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
6	c.n.Halli	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
7	Sira	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
8	Madhugiri	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
9	Koratagera	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
10	Pavagada	40	4.80	0	0	0	0	05	05	05	05	05	05	05	05
	TOTAL	410	48.20	0	0	0	0	50	50	50	50	50	60	50	50

Zilla Panchayath, Tumkur

National Biogas and Manure Management Programme

Monthly Progress Report of family type of Bio-Gas Plants for the year-2012-13

Name of the Zilla Panchayath								TUMKUR ZILLA PANCHAYATH							
Report for the Month of								Dec-02							
Type of Plants being Installed								DEENABANDU							
Sl. No	Physical Progress	Annual Target		No. of Biogas Plants Commissioned			CUMULATIVE	No of Plants under construction Stage			No. of Plants under construction stage	Unit cost of a Plant (in Rs)	Training Ogranised as per the targets allocated to SND/SNA and BTDC	Reason for shortfall in achieving biogas Plant and training targets	
		Gen	SC	Upto Previous Month	During the month of reporting			Gen	SC	ST					
		Gen	SC	GEN	SC	ST		Gen	SC	ST					
A	Family Type Plants	390	20	312	50	1	1	364	66	1	1	68	22000/-		
i	Size of the plants Commissioned(2-3 Cum.mtr)														
B	biogas plants connected with sanitary toilets, out of total of A above	0	0	0	0	0	0	0	0	0	0	0	0	0	0
i	No of villages covered(cumulative)	0	0	113	0	0	0	0	0	0	0	0	0	0	0
	TOTAL(A)	390	20	312	50	1	1	364	66	1	1	68	0	0	0

Zilla Panchayath, Tumkur

National Biogas and Manure Management Programme

Monthly Progress Report of family type of Bio-Gas Plants for the year-2012-13

Name of the Zilla Panchayath				TUMKUR												
Report for the Month of				Dec-12												
Type of Plants being Installed				Deenabandu												
Opening Balance as on 01.04.12	Releases(central)		Total (col.2+3+4)	Expenditure				Cumulative up to end of	Closing Balanace		State Releases (including Anila Yojane)	Expendi ture	Total Balanc e	Total Balanc e State+ Central		
	Previous Month	Durning the Month		Up to previous month		Durning the Month			Gen	SC					Gen	SC
				Gen	SC	Gen	SC									
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
13.50	19.48	0	19.48	20.53	0	0	0	20.53	0	0.19	1	7.22	11.58	6.42	8.09	